

ESCALATOR/MOVING WALK TEST RECORD

Inspection & Tests

Send to: elevatordesign@tsask.ca

Building Name	Address	City	Licence #
Escalator Manufacturer	Rated Speed	Step Width	High or Low Deck Balustrade
Elevator Contractor Performing Tests	Signature	Date Checked/Tested	

Category 1 Area/Device	Section/Clauses: B44-2013 Items: A17.2-2012	Condition/Results/Data	Corrective Action? Y/N	Mechanic Initials & EDM #	Date
Machine Space	8.6.8.15.1 [Items 8.1 & 10.1]				
Stop Switches	8.6.8.15.2 [Items 8.2 & 10.2]				
Controller, Disconnects and Wiring	8.6.8.15.3 [Items 8.3 & 10.3]				
Drive Machine and Brake	8.6.8.15.4 [Items 8.4 & 10.4]				
Brake Torque	Indicate Min/Actual/Max as Applicable				
Stopping Distance	Indicate Min/Actual/Max as Applicable				
Speed Governor	8.6.8.15.5 [Items 8.5 & 10.5]				
Broken Drive-Chain Device	8.6.8.15.6 [Items 8.6 & 10.6]				
Reversal Stop Switch	8.6.8.15.7 [Items 8.7 & 10.7]				
Broken Step-Chain/Treadway Device	8.6.8.15.8 [Items 8.8 & 10.8]				
Step Upthrust Device	8.6.8.15.9 [Items 7.9 & 8.9]				
Missing Step or Pallet Device	8.6.8.15.10 [Items 8.10 & 10.10]				
Step or Pallet Level Device	8.6.8.15.11 [Items 8.11 & 10.11]				
Steps, Pallets, Step or Pallet Chains, and Trusses	8.6.8.15.12 [Items 8.12 & 10.12]				
Handrail Safety Systems	8.6.8.15.13 [Items 8.13 & 10.13]				
	Speeds: Treadway/LH/RH				
	Checkout Procedure [Items 7.3 & 9.3]				
Outdoor Application: Heaters	8.6.8.15.14 [Items 8.3 & 10.3]				
Permissible Stretch in Escalator Chains	8.6.8.15.15 [Item 7.9]				
Disconnected Motor Safety Device	8.6.8.15.16 [Items 8.6 & 10.6]				
Response to Smoke Detectors	8.6.8.15.17 [Items 8.15 & 10.15]				
Comb-Step or Comb-Pallet Impact Device	8.6.8.15.18 [Items 7.7 & 9.7]				
Step/Skirt Performance Index	8.6.8.15.19 [Item 7.17]				
Clearance Between Step and Skirt (Loaded Gap)	8.6.8.15.20 [Item 7.17]				
Inspection Control Devices	8.6.8.15.21 [6.1.6.2.2 & 6.2.6.2.2]				
Step Lateral Displacement Devices	8.6.8.15.22 [6.1.6.3.14]				
Seismic Risk Zones 2 or Greater	8.6.8.15.23 [Items 7.20.2 & 9.20.2]				
Maintenance of Seismic Devices	8.6.8.15.24 [See Manufacturer]				



Other Required Areas/Devices [Section 6: Design, 8.6: Maintenance/Repairs/Tests, 8.11: Periodic Inspections/Tests]					
*Skirt Deflector Devices	6.1.3.3.10				
Step Demarcation & Lighting	6.1.3.5.6 [Items 7.5.1, 7.9.3 & 8.1.2]				
Tandem Operation	6.1.6.6 & 6.2.6.6 [Items 7.10(c) & 9.10(c)]				
On-Site Documentation (MCP)	8.6.1.2.2				
Periodic Test Record (Test Tag)	8.6.1.7.2				
Combplates	8.6.8.4				
Caution Signage	8.6.8.8				
Annual Cleaning	8.6.8.13/8.6.9.11				
**Start-up & Training Logs	8.6.11.6				
Operating & Safety Devices	8.11.4.1 [Items 7.10 & 9.10]				
Guards/Antislide/Barricades	8.6.11.6.2(h)				
Skirt Obstruction Device	8.11.4.1 [Item 7.11]				
Skirt Obstruction Device to Combplate	Distance Measured: Lower/Upper				
Novetex Boards	As Per Manufacturers Specifications				
Maintenance Frequency	[Minimum: Quarterly]				

Completed Forms must be submitted **annually** to elevatorsafety@tsask.ca no later than **July 1**.

