

Building Name	Address		City	Licence #
Escalator Manufacturer	Rated Speed	Step Width	High or Low Deck Balustrade	Identification/Floor to Floor/direction
Elevatior Contractor Performing Tests	Signature		Date Checked/Tested	

Device Tested	CSA B44 2013 Safety Code Clause #	Condition	Item: Repaired/ Adjusted/Replaced/ N/A	Mechanic's Signature	Date
Machinery Space & Access - Top /Bottom	8.10.4.1.2 (a)				
Lubrication/Step Chains/Bearings/Drive System/Cleaning	8.6.8.15.1				
Key Starting Switches	6.1.6.2				
Lighting,Receptacle,Cleanliness Top/Bottom	8.6.8.13				
Machine Space Stop Switches Tpo/Bottom	8.10.4.1.2(b)				
Control Wiring & Fuses	8.10.4.1.2 (c)				
Drive Machine & Brake Torque Test	8.10.4.1.2 (d)				
Speed Governor	8.10.4.1.2(e)				
Broken Drive Chain Device	8.10.4.1.2(f)				
Reversal Stop Switch	8.10.4.1.2(g)				
Broken Step Chain Device	8.10.4.1.2(h)				
Step Upthrust Device	8.10.4.1.2(i)				
Missing Step Device	8/10.4.1.2(j)				
Step Level Device	8.10.4.1.2(k)				
Steps & Trusses - Cleats, step frames, guide rollers	8.10.4.1.2(l)				
Handrail Condition/Clearance (10mm)	8.6.8.1 & 6.1.3.4.6				
Handrail Speed Monitoring Device/Stopped Handrail	8.10.4.1.2(m)				
Handrail Entry Device Top/Bottom	8.10.4.1.1(k)				
Egress Restrictions	8.10.4.1.1(l)				
Permissible Stretch of Step Chain - 6mm max.	8.10.4.1.2(a)				
Disconnected Motor Device	8.10.4.1.2(n)				
Comb-plate Condition	8.6.8.4.1				
Comb-Step Impact Device Top/Bottom (1780N/670N)	8.10.4.1.2(q)				
Step/Skirt Performance Index (Installed Year 2000 >)	8.10.4.1.2(t)				
Step to Skirt Clearance (Installed prior to Year 2000) 5mm	8.6.8.2				
Clearance Between Step & Skirt (Loaded Gap) 5mm/110N	8.10.4.1.1(p)				
Inspection Controls	8.10.4.1.2(u)				
Caution Signage Top/Bottom	6.1.6.9				
Demarcation Lines	6.1.3.5.6				
Skirt Deflector/Brushes	6.1.3.3.10 - (TSASK Directive 2012)				
Novetex Board Alignment (If Applicable)	8.11.4.1(i)				
Data Test Tag / Periodic Test Record on Site	8.6.1.7.2				
Tandem Operation (If Applicable)	8.10.4.1.1(j)				
Escalator Startup and Procedures	8.6.11.6				

Building Name

Licence #

Performance Testing Results					
Values/Distance/Torque Setting	Elevator CSA B44 2013 Safety Code Clause #	Values	Item: Repaired/ Adjusted/Replaced/ N/A	Mechanic's Signature	Date
Min. Brake Stopping Distance/Brake Data Tag	6.1.5.3(d)				
Recorded No Load Stopping Distance	current distance				
Skirt Switch to Leading edge of Comb Plate Distance	6.1.6.3.6				
Brake Torque Value Tested/Measured	8.6.8.15.4				
Rated Speed Test (FPM)	8.10.4.1.1.(m)				
Current Maintenance Frequency Internal/External					
Note: Minimum Maintenance Frequency Quarterly					
Periodic Testing Category #1 to be Conducted Annually					